

# **Grant All-Detail Report Projects and Practices 2019**

**Grant Title -** Woodcrest Pond biochar- and iron-enhanced sand filter **Grant ID -** C19-2888 **Organization -** Coon Creek WD

Original Awarded Amount	\$376,093.00	Grant Execution Date	3/20/2019
Required Match Amount	\$94,023.25	Original Grant End Date	12/31/2021
Required Match %	25%	Grant Day To Day Contact	Justine Dauphinais
<b>Current Awarded Amount</b>	\$376,093.00	Current End Date	12/31/2021

#### **Budget Summary**

	Budgeted	Spent	Balance Remaining*
Total Grant Amount	\$376,093.00	\$376,093.00	\$0.00
Total Match Amount	\$276,622.00	\$277,334.48	\$-712.48
Total Other Funds	\$0.00	\$0.00	\$0.00
Total	\$652,715.00	\$653,427.48	\$-712.48

<sup>\*</sup>Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.

#### **Budget Details**

						Last	
	Activity					Transaction	Matchin
Activity Name	Category	Source Type	Source Description	Budgeted	Spent	Date	g Fund
Construction	Urban	Current		\$376,093.00	\$376,093.0	1/28/2020	N
	Stormwater	State Grant	Woodcrest Pond biochar- and		0		
	Management		iron-enhanced sand filter				
	Practices						

Report created on:2/11/21 Page 1 of 10

						Last	
	Activity					Transaction	Matchin
Activity Name	Category	Source Type	Source Description	Budgeted	Spent	Date	g Fund
Construction	Urban	Local Fund		\$217,000.00	\$191,977.8	11/19/2020	Υ
	Stormwater		City of Coon Rapids		9		
	Management		City of Cooli Rapius				
	Practices						
Project Coordination &	Administration	Local Fund	in kind CCWD staff time	\$10,872.00	\$11,151.68	12/31/2020	Υ
Administration	/Coordination		III KIIId CCVVD Stall tillle				
Public Engagement	Education/Info	Local Fund	in kind CCWD staff time	\$6,750.00	\$3,141.93	12/31/2020	Υ
	rmation		III KIIId CCVVD Stall tillie				
Technical & Engineering Assistance	Technical/Engi	Local Fund		\$42,000.00	\$71,062.98	12/31/2020	Υ
	neering		CCWD				
	Assistance						

# **Activity Details Summary**

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
100M - Presentations	1		1 COUNT	1 COUNT
104M - Workshop/Clinics	1		1 COUNT	1 COUNT
712M - Bioretention Basin	1	1	0.45 AC	0.49 AC

# **Proposed Activity Indicators**

Activity Name	Indicator Name	Value & Units	Waterbody	<b>Calculation Tool</b>	Comments
Construction	PATHOGENS (E. COLI)	80 CFU	Coon Creek	Literature Value	80% reduction, not 80 cfu. MN
					stormwater manual
Construction	PHOSPHORUS (EST.	69 LBS/YR	Coon Creek	P8 Urban	Based on 77% TP removal
	REDUCTION)			Catchment Model	efficiency per the MN
					Stormwater Manual

Report created on:2/11/21 Page 2 of 10

# **Final Indicators Summary**

Indicator Name	Total Value	Unit
PATHOGENS (E. COLI)	946,600,000,000.00	CFU
PHOSPHORUS (EST. REDUCTION)	69.00	LBS/YR

Report created on:2/11/21 Page **3** of **10** 

### **Grant Activity**

Grant Activity - Construction					
Description	This activity includes construction site preparation & maintenance, mobilization of equipment, installation of the filter bench and interpretive signage, demobilization of equipment, and site restoration.				
	All work will be completed by a qualified contractor selected using a competitive bidding process with oversight from Wenck Engineering and City and CCWD staff.				
	Access, staging, and construction will all occur on land owned by the City of Coon Rapids.				
	Key milestones: -Contractor(s) awarded by Oct 31, 2020 -Substantial completion by Mar 30, 2021 -Vegetation establishment by Aug 31st, 2021  It should be noted that construction is planned for fall 2019, but acquisition of an USACE permit may delay construction				
Category	until 2020.  URBAN STORMWATER MANAGEMENT PRACTICES				
Start Date	31-Oct-19 End Date 17-Dec-20				
Has Rates and Hours?	No No				
Actual Results	The project was advertised via public bid in October 2019 and awarded to Peterson Companies. A USACE permit was not needed for construction, so construction occurred roughly a year ahead of schedule. Construction started in November 2019, substantial completion occurred on 6-12-2020 with the filter operational by the first week of July 2020. The project engineer signed off on final completion, including site restoration on 12-17-20 (see attached form). Performance monitoring from July-October 2020 indicates that the filter is meeting design specifications for treatment volume and pollutant removal efficiencies and will therefore meet pollutant removal targets of 69 lbs TP/ yr and 80% E. coli (~947 billion CFUs/yr) once operational for a full year. An interpretive sign was installed at the project site in November 2020 (see attached photo).				

Report created on:2/11/21 Page 4 of 10

	Activity Action - Iron and biochar enhanced filter						
	Practice		712M - Bioretention Basin	Count o	f Activities		1
	Description		An approximately 300' x 67' filter be	nch const	ructed along existing pond. 1	The filt	er will be divided in half with
			Iron-enhanced sand media on one si	de and ir	on and biochar-enhanced sar	nd on t	he other.
	Proposed Size	e / Units	0.45 AC	Lifespar	1		25 Years
	Actual Size/Units		0.49 AC	Installed Date		1-Jul-20	
	Mapped Activities		1 Point(s)	Technical Assistance Provider		Private Consultant	
Final Indicator for	Iron and biocha	ar enhanced	d filter				
Indicator Name		PHOSPHO	PRUS (EST. REDUCTION)		Value	69	
Indicator Subcates	gory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) LBS/YR		Calculation Tool	P8 Urban Catchment Model	
Waterbody		Coon Cree					
Final Indicator for	Final Indicator for Iron and biochar enhanced filter						
Indicator Name PATHOGENS		NS (E. COLI)		Value	946600000000		
Indicator Subcategory/Units WATER POLLUTION (REDUCTION ESTIMATES) CFU			FU	Calculation Tool	MIDS	5	
Waterbody		Coon Cree	ek				

Report created on:2/11/21 Page **5** of **10** 

Grant Activity - Project Coordination & Administration						
Description	This activity includes project coordination meetings with partners (City of Coon Rapids Staff & Engineer), construction management (securing permits, bid process, contracts, oversight), financial tracking, and all required grant reporting in eLink.					
	This activity will be carried out by CCWD staff	and serve as in-kind match.				
	Specifically, Justine Dauphinais, Water Quality Coordinator will be responsible for day-to-day project management, financial tracking, and grant reporting with administrative oversight by Tim Kelly, District Administrator and Julie Peterson, Accountant. Jon Janke, Operations and Maintenance Coordinator will be responsible for construction management in conjunction with the District Engineer, Ed Matthiesen (See Technical/Engineering Assistance Activity).					
	Key milestones: -JPA with City of Coon Rapids executed prior	to any grant expenditures				
	-Final design plans completed by June 30, 202					
	-Contractor(s) awarded by October 31, 2020					
	-Annual reporting in eLink by Feb 1, 2020 -Final report by Dec 31, 2021					
Category	ADMINISTRATION/COORDINATION					
Start Date	22-Mar-19	End Date	31-Dec-20			
Has Rates and Hours?	Yes					
Actual Results	Regular communication and coordination between CCWD staff, the project engineer, City of Coon Rapids staff, and the BWSR Board Conservationist occurred. A JPA with the landowner (Coon Rapids) was executed, the project was advertised for public bid and awarded to Peterson Companies, and construction oversight was provided by CCWD staff. All grant administration and reporting requirements were fulfilled in accordance with deadlines.					

Report created on:2/11/21 Page 6 of 10

Grant Activity - Public Engagem	ent				
Description	Efforts will be made to engage the public through public open house to discuss local water qual will be published in the City of Coon Rapids' reinstalled at the project site will be developed neighborhood meeting held at Woodcrest Paat home. Furthermore, to engage water resom MN Water Resources Conference	ity impairments, the proposed BMP, and newsletter and on the CCWD's website. Co. Additionally, CCWD staff will attend the rk to discuss TP and E. coli reduction strates.	to gather feedback. Project updates ontent for an interpretive sign to be City of Coon Rapids' annual summer tegies that individuals can undertake		
	This activity will be carried out by CCWD staff and serve as in-kind match.  Specifically, Dawn Doering, Information & Education Coordinator, will oversee all public engagement efforts will assistance from Britta Dornfeld, Outreach Assistant. Justine Dauphinais, Water Quality Coordinator, will present the results of the project at the MN WRC.				
	Key Milestones: -Public open house hosted by June 30, 2020 -Project webpage created by June 30, 2020 -Article published in City Newsletter by Oct 31, 2020 -interpretive signage design completed by Mar 31, 2021 -Project presented at WRC by Oct 31, 2021				
Category	EDUCATION/INFORMATION				
Start Date	30-May-19	End Date	31-Dec-20		
Has Rates and Hours?	Yes				

Report created on:2/11/21 Page **7** of **10** 

#### **Actual Results**

A dedicated webpage was created for the project and was updated regularly: www.cooncreekwd.org/woodcrestfilter. A public open house was hosted at Coon Rapids City hall on 5/30/2019. An article introducing the project was published in the Coon Rapids Public Works newsletter in December 2019 and a follow up article was published in the Coon Rapids Connection quarterly newsletter in Fall 2020. Interpretive sign content and design was developed in Summer 2020 with fabrication and installation of the permanent sign in November 2020 (see attached image file). The project and preliminary monitoring results were presented at the 2020 UMN Water Resources Conference by Justine Dauphinais and Chase Vanderbilt on 10/20/20. Coon Rapid's summer-in-the-city public meetings were canceled due to Covid-19, but CCWD hosted a socially-distant project tour on 9/9/20 that was attended by City, neighboring WMO, and MnDOT staff.

Activity Action - Public Open House				
Practice	104M - Workshop/Clinics	Count of Activities	1	
Description	Neighborhood open house to introduce the project and gather feedback.			
Proposed Size / Units	1.00 COUNT	Lifespan	1 Year	
Actual Size/Units	1.00 COUNT	Installed Date	30-May-19	
Mapped Activities	No	Technical Assistance Provider		

Activity Action - WRC presentation				
Practice	100M - Presentations	Count of Activities	1	
Description	Presentation of project and preliminary results at the 2020 Water Resources Conference			
Proposed Size / Units	1.00 COUNT	Lifespan	1 Year	
Actual Size/Units	1.00 COUNT	Installed Date	20-Oct-20	
Mapped Activities	No	Technical Assistance Provider	Other	

Report created on: 2/11/21 Page 8 of 10

Grant Activity - Technical & Engineering Assistance				
Description	The District Engineer, Wenck, will provide technical and engineering assistance throughout the Project under the direction of CCWD staff. The Engineer will develop and complete design plans and specifications including any surveying and soil analysis, implement the bidding process, and provide construction oversight (supervision and inspections).  Ed Matthiesen, P. E., a licensed professional, will be the lead Engineer and will adhere to recognized design standards for all constructed practices.  This activity will be funded by the CCWD and counted as match.			
	Key milestones:			
	-Design finalized by June 30, 2020			
	-project advertised for bidding by Oct 31, 2020			
	-engineer sign off on as-built by Mar 31, 2021			
Category	TECHNICAL/ENGINEERING ASSISTANCE			
Start Date	22-Mar-19	End Date	31-Dec-20	
Has Rates and Hours?	No			
Actual Results	Wenck Associates successfully completed project design, bidding, and construction oversight services. Wenck signed off that the project was constructed in accordance with the approved plans and specifications as of 12-17-20 (see attached certificate), significantly ahead of schedule.			

#### **Grant Attachments**

Document Name	Document Type	Description
2019 Competitive Grant	Grant Agreement	2019 Competitive Grant - Coon Creek WD
2019 Competitive Grant EXECUTED	Grant Agreement	2019 Competitive Grant - Coon Creek WD
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/19/2021
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/27/2020
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 03/20/2020
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 03/20/2020
Application	Workflow Generated	Workflow Generated - Application - 08/31/2018

Report created on:2/11/21 Page **9** of **10** 

Document Name	Document Type	Description
Cash Match Documentation 2019	Progress	Progress Dated - 01/27/2020
Cash Match Documentation 2020	Progress	Progress Dated - 01/19/2021
Executed JPA with Landowner	Grant	Woodcrest Pond biochar- and iron-enhanced sand filter
Final Completion Form_Dec 2020	Progress	Progress Dated - 01/19/2021
Financial report_final_2020	Progress	Progress Dated - 01/19/2021
Grant Eligible Documentation_2019	Progress	Progress Dated - 01/27/2020
Grant Eligible Documentation_2020	Progress	Progress Dated - 01/19/2021
In kind match documentation_2019	Progress	Progress Dated - 01/27/2020
In kind match documentation_2020	Progress	Progress Dated - 01/19/2021
Interpretive Sign	Progress	Progress Dated - 01/19/2021
Master Budget Tracking Spreadsheet 1-15-21	Progress	Progress Dated - 01/19/2021
OM Plan	Grant	Woodcrest Pond biochar- and iron-enhanced sand filter
Substantial Completion Form_June2020	Progress	Progress Dated - 01/19/2021
WCIESF Master budget tracking	Progress	Progress Dated - 01/27/2020
Woodcrest Pond Filter Bench Retrofit Project	Grant	Woodcrest Pond biochar- and iron-enhanced sand filter
Summary		
Work Plan	Workflow Generated	Workflow Generated - Work Plan - 12/19/2018
Work Plan	Workflow Generated	Workflow Generated - Work Plan - 03/15/2019
year end financial report 2019	Grant	Woodcrest Pond biochar- and iron-enhanced sand filter

Report created on:2/11/21 Page 10 of 10