

Grant Progress Report

Projects and Practices 2022

Grant Title: Epiphany Creek BIESF Grant ID: C22-2120 Grantee: Coon Creek WD Fiscal Agent: Coon Creek WD Grant Day-to-Day Contact: Jon Janke

Grant Award (\$): \$345,000.00 Required Match (%): 25 Required Match (\$): \$86,250.00 **Grant Execution Date:** 03/18/2022 **Grant End Date:** 12/31/2024

	Total Budgeted	Total Spent	Balance Remaining*
Grant Funds	\$345,000.00	\$345,000.00	\$0.00
Match Funds	\$105,000.00	\$283,161.48	(\$178,161.48)
Other Funds	\$0.00	\$0.00	\$0.00
Total	\$450,000.00	\$628,161.48	(\$178,161.48)

*Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.

Budget Details

Activity Name	Category	Source Type	Source Description	Budgeted	Spent	Balance	Match
						Remaining	Fund?
Project Coordination & Administration	Administration/Coordination	Local Fund	CCWD Levy	\$13,500.00	\$19,106.67	(\$5,606.67)	Y
Public Engagement	Education/Information	Local Fund	CCWD Levy	\$4,000.00	\$4,225.89	(\$225.89)	Y
Technical & Engineering Assistance	Technical/Engineering Assistance	Local Fund	CCWD Levy	\$52,500.00	\$59,225.02	(\$6,725.02)	Y

Activity Name	Category	Source Type	Source Description	Budgeted	Spent	Balance	Match
						Remaining	Fund?
Construction	Urban Stormwater Management Practices	Local Fund	CCWD Levy	\$35,000.00	\$200,603.90	(\$165,603.90)	Y
Construction	Urban Stormwater Management Practices	Current State Grant	Epiphany Creek BIESF	\$345,000.00	\$345,000.00	\$0.00	N

Indicator Summary

Indicator Category	Proposed Indicator	Total Value	Unit	Indicator Category	Final Indicator	Total Value	Unit
Water Pollution (Reduction Estimates)	Phosphorus (Est. Reduction)	23	Lbs/Yr	Water Pollution (Reduction Estimates)	Pathogens (E. Coli)	484800000000	Cfu
Water Pollution (Reduction Estimates)	Pathogens (E. Coli)	404000000000	Cfu	Water Pollution (Reduction Estimates)	Phosphorus (Est. Reduction)	27.6	Lbs/Y

Activity Name: Construction Staff time?: No Activity Category: Urban Stormwater Management Practices Description: This activity includes construction site preparation & maintenance, mobilization of equipment, installation of the filter and components, demobilization of equipment, and site restoration. All work will be completed by a qualified contractor selected using a competitive bidding process with oversight from Stantec and CCWD staff. One ~10,000 sq ft biochar/iron-enhanced sand filter will be installed in Robinson Park adjacent to Epiphany Creek, a major tributary to Coon Creek. The City of Coon Rapids is the sole property owner of Robinson Park and all access, staging, and construction will occur on land owned by the City of Coon Rapids. Water will be diverted from the stream and filtered to remove 23 lbs TP/yr and 404 billion organisms E. coli/yr. CCWD will contribute at least \$35,000 towards construction as local cash match. **Key Milestones:** 2023: -Construction contractor awarded by Sept 30

2024:

-Filter on-line by July 31

-Final completion by Oct 31

Budget Details

Source Type	Source Description	Budgeted	Spent	Balance Remaining	Last Transaction Date	Match Fund?
Current State Grant	Epiphany Creek BIESF	\$345,000.00	\$345,000.00	\$0.00	02/03/2023	Ν
Local Fund	CCWD Levy	\$35,000.00	\$200,603.90	(\$165,603.90)	08/18/2023	Υ

Actual Results

The project was advertised for public bids in October 2022. A contractor, North Pine Aggregate, was selected as the lowest responsible bidder and was awarded the project on 11/28/22. Site staking occurred in December for work to begin in January 2023, a full year ahead of schedule.

Construction on the biochar- and iron-enhanced sand filter began in January 2023 with final completion including site restoration/vegetation establishment August 2023, nearly a full year ahead of schedule. The size of the filter bed was increased from 10,000 to 12,000 sq feet to maximize available space, which resulted in a 20% increase in pollutant reductions compared to initial estimates (local match was increased to cover the costs associated with increasing the size of BMP).

Final Indicators

Indicator	Total Value	<u>Unit</u>
Phosphorus (Est. Reduction)	27.6	Lbs/Yr
Pathogens (E. Coli)	484800000000	Cfu

Activity Action Name:	BIESF		Activity Count: 1
Practice Type:	712M - Bioretention Basin		Size/Units: 12000 - Cfu/Yr
TA Provider/JAA:	Private Consultant		Lifespan: 25 Years
Practice Description:	biochar- and iron-enhanced sand filt	ter	Install Date: 08/21/2023
			Mapped: Yes

Indicator Name	Units	Value	Calculation Tool	Waterbody
Phosphorus (Est.	Lbs/Yr	27.6	Simple Method (MPCA)	Coon Creek
Reduction)				
Pathogens (E. Coli)	Cfu	48480000000	Simple Method (MPCA)	Coon Creek

Activity Name: Project Coordination & Administration

Activity Category: Administration/Coordination

Staff time?: Yes

Description: This activity includes project coordination meetings with partners, construction management (securing permits, bid process, oversight), financial tracking, and all required grant reporting.

This activity will be carried out by CCWD staff as in-kind match. Specifically, Jon Janke, CCWD Operations/Maintenance Coord, will be responsible for project management and construction oversight in conjunction with the Project Engineer (See Technical/Engineering Assistance Activity). Justine Dauphinais, CCWD Water Quality Coord, will be responsible for financial tracking and grant reporting with administrative oversight by CCWD Accountant.

CCWD staff will work immediately to execute a Joint Powers Agreement with the City of Coon Rapids that provides proper assurances for access, construction, and longterm operations & maintenance for the effective life of the practice, at least 25 years. This agreement will be submitted to BWSR for review and approval prior to expending any grant funds. An example JPA is attached.

Key Milestones:

2022:

-JPA executed by Sept 30

- At least 2 project coordination meetings held

2023:

-Submit grant progress report in eLink by Feb 1

-Complete final project design by June 30

-Award construction contractor by Sept 30

2024:

-submit grant progress report in eLink by Feb 1

-sign off on final completion of constructed project by Oct 31

-Submit final report in eLink by Dec 31										
Budget Details										
Source Type	Source Description	Budgeted	Spent	Balance Remaining	Last Transaction Date	Match Fund?				
Local Fund	CCWD Levy	\$13,500.00	\$19,106.67	(\$5,606.67)	08/24/2023	Y				

Actual Results

Project coordination and grant administration is ongoing. A kick-off meeting attended by all project partners (CCWD, City, Stantec) was held on 4/22/22 and check-in meetings were held on 9/30/22 and 10/21/22. Regular communication continues as needed. A JPA to formalize roles and responsibilities between CCWD and the City of Coon Rapids was executed on 6/21/22 (see attachment).

The project was publicly bid in October 2022 and awarded to the lowest competent bidder, North Pine Aggregate, on November 28, 2022. Construction is scheduled to commence in January 2023 with oversight to be provided by CCWD staff and the project engineer.

All required financial tracking and reporting was completed by CCWD staff.

Construction commenced in January 2023 with daily construction oversight provided by CCWD staff and the project engineer during the period of active construction. Periodic site visits to track site restoration progress and evaluate BMP function continued through summer. Regular communication with the City of Coon Rapids and adjacent residents continued until final completion in August 2023.

Project invoices were paid monthly, with all expenditures documented in detailed. All required financial tracking and reporting was completed in eLink by CCWD staff.

Activity Name: Public Engagement

Activity Category: Education/Information

Staff time?: Yes

Description: Efforts will be made to engage the public throughout the entire project. Local stakeholders will be invited to participate in a public open house to discuss local water quality impairments, the proposed BMP, and to gather feedback. Project updates will be published in the City of Coon Rapids' newsletter and on a dedicated project webpage. An interpretive sign will be installed on-site. Additionally, to engage water resource professionals, the results of this project will be presented at the annual MN Water Resources Conference .

This activity will be carried out by CCWD staff as in-kind match. Specifically, Dawn Doering, Public Relations Coordinator, will oversee all public engagement efforts. Justine Dauphinais, Water Quality Coordinator, will present the results of the project at the MN WRC. An interpretive sign will be fabricated and installed by a qualified contractor (up to \$1000 of local cash match).

Key Milestones:

2022:

-Create project webpage by Aug 31

2023:

-Update project webpage by Mar 31 -Host public open house by May 31

2024:

-Update project webpage by Mar 31

-Submit article for inclusion in City Newsletter by June 30

-Install interpretive sign on-site by Oct 31

-Present project at UMN WRC by Nov 30

Budget Details

Source Type	Source Description	Budgeted	Spent	Balance Remaining	Last Transaction Date	Match Fund?				
Local Fund	CCWD Levy	\$4,000.00	\$4,225.89	(\$225.89)	08/24/2023	Y				
Actual Results										
Public engagement activ	vities are ongoing. A dedicated project w	ebpage (https://www.coon	creekwd.org/ec	filter) was created and p	ublished on 5/3/22. A p	ublic				
informational meeting v	was held on 5/24/22 and a recording is p	osted on the project webpag	ge.							
An on-site message cen	An on-site message center sign was installed on 5/9/22 and is updated as needed with project developments.									
An article introducing th	ne project was published in the Hometov	vn Source local paper in July	2023.							
An article was drafted fo	or publication in the winter edition of the	e Coon Rapids Connection Ci	ty Newsletter.							
	vebpage was updated regularly and will o				o .					
	bmitted for publication in the Coon Rapio									
	ptember 2023 (see attached image file). conference in October 2023 (an abstract	0	, 0		t will also be presented a	at the 2023				
				,,						
Activity Action Name:	Public Meeting				Activity Count: 1	L				
Practice Type:	100M - Presentations				Size/Units: 1 - A	cre-Feet/Yr				
TA Provider/JAA:	Other				Lifespan: Unkno	wn				
Practice Description:	Virtual or in-person public open house	to engage and seek feedbac	ck from local re	sidents and park users.	Install Date: 05/	24/2022				
					Mapped: Yes					

Activity Action Name:	MN WRC presentation	Activity Count: 1
Practice Type:	100M - Presentations	Size/Units: 1 - Acre-Feet/Yr
TA Provider/JAA:	Other	Lifespan: Unknown
Practice Description:	Results of this project will be presented at the annual MN Water Resources Conference.	Install Date: 10/17/2023
	Abstract was accepted; presentation scheduled for 10/17/23 at 1:35pm	
		Mapped: Yes

Activity Name: Technical & Engineering Assistance

Activity Category: Technical/Engineering Assistance

Description: The District Engineer, Stantec, will provide technical and engineering assistance throughout the Project under the direction of CCWD staff. The Engineer will develop and complete design plans and specifications including any surveying and soil analysis, implement the bidding process, and provide construction oversight (supervision and inspections).

Ed Matthiesen, P. E., will be the lead Engineer and will adhere to recognized design standards for all constructed practices (MN Stormwater Manual). Ed has designed many similar regional filtration BMPs including 3 within CCWD since 2018. This activity will be funded by CCWD as match.

Key Milestones:

2023:

-Finalized design plans and specs by June 30

-Project advertised for competitive bid by Aug 31

2024:

-sign off on final completion by Oct 31

Budget Details

Staff time?: No

Source Type	Source Description	Budgeted	Spent	Balance Remaining	Last Transaction Date	Match Fund?
Local Fund	CCWD Levy	\$52,500.00	\$59,225.02	(\$6,725.02)	07/28/2023	Y

Actual Results

The project engineer, Eileen Weigel (P.E) of Stantec, developed design plans and specifications in accordance with accepted standards for filtration BMPs in the MN Stormwater Manual. Minimal geotechnical work (soil borings) was conducted in July 2022.

A final project manual was delivered in September 2022 for the public bidding process which occurred in October 2022. The project was awarded to the lowest competent bidder, North Pine Aggregate, on 11/28/22.

Licensed Stantec engineers provided regular construction oversight during the active construction period, reviewed and approved all submittals, and signed off on project completion on 8/21/23, a full year ahead of schedule (see attached certificate of final completion form).